

## Inspections Required



### West Norriton Township

1630 W. Marshall Street Jeffersonville, PA 19403  
 Phone: (610) 631-0450 Fax: (610) 630-0304  
 www.westnorritowntwp.org

Project Address:	<input type="text"/>	Project Description:	<input type="text"/>
Contact Name:	<input type="text"/>		<input type="text"/>
Contact Phone:	<input type="text"/>		<input type="text"/>
Permit #:	<input type="text"/>	Permit Date:	<input type="text"/>

	Need?	Inspection	Inspection Note	Date	P/F	Comments
INITIAL	<input type="checkbox"/>	Footing	Before Concrete is poured			
	<input type="checkbox"/>	Foundation Walls	Before Concrete is poured			
	<input type="checkbox"/>	Foundation Backfill	Before foundation wall is backfilled			
	<input type="checkbox"/>	Slab	Before Concrete is poured			
	<input type="checkbox"/>	Underground Electrical				
	<input type="checkbox"/>	Underground Plumbing				
	<input type="checkbox"/>	Underground Gas Piping	LP & Natural gas			
	<input type="checkbox"/>	Underground Sprinkler Pipe Flushing				
ROUGH	<input type="checkbox"/>	Rough Framing	After all rough trade work is completed			
	<input type="checkbox"/>	Rough Electrical				
	<input type="checkbox"/>	Rough Mechanical				
	<input type="checkbox"/>	Rough Plumbing	Includes pressure tests			
	<input type="checkbox"/>	Rough Accessibility				
	<input type="checkbox"/>	Sprinkler Hydostatic Test				
	<input type="checkbox"/>	Insulation				
	<input type="checkbox"/>	Drywall	Before tape and joint compound are applied			
FINAL	<input type="checkbox"/>	Above ceiling / Fire Stop				
	<input type="checkbox"/>	Final Building				
	<input type="checkbox"/>	Final Electrical				
	<input type="checkbox"/>	Final Mechanical				
	<input type="checkbox"/>	Final Plumbing				
	<input type="checkbox"/>	Final Accessibility				
	<input type="checkbox"/>	Sprinkler Flow Test				
	<input type="checkbox"/>	Final Energy				
	<input type="checkbox"/>	Fire Alarm				
<input type="checkbox"/>		As additionally required by Code Officer				